

OU-2 SITE PREPARATION AND CANNON MINE PIT REMEDIAL ACTION SCHEDULE*

As of 11/8/21

Ringwood Mines/Landfill Superfund Site

Ringwood, New Jersey

Work Task	Duration	Anticipated Start Date	Anticipated Finish Date
Site Preparation	18 days	Mon 11/1/18	Thu 11/18/21
RECON Onsite Planning	5 days	Mon 11/1/21	Fri 11/5/21
Baseline Air Monitoring - Cannon Mine Pit	3 days	Tue 11/2/21	Thu 11/4/21
Utility Clearance	3 days	Wed 11/3/21	Fri 11/5/21
Survey Layout	4 days	Wed 11/3/21	Mon 11/8/21
Mobilize First Trailer	1 day	Thu 11/4/21	Thu 11/4/21
Mobilize Equipment	3 days	Mon 11/8/21	Wed 11/10/21
Mobilize Labor	3 days	Mon 11/8/21	Wed 11/10/21
Endangered Species Controls, Inspections, & Management	5 days	Tue 11/9/21	Mon 11/15/21
Existing Topo Survey	7 days	Tue 11/9/21	Wed 11/17/21
Set Up Temporary Facilities	2 days	Wed 11/10/21	Thu 11/11/21
Soil Erosion and Sediment Controls	6 days	Thu 11/11/21	Thu 11/18/21
Setup Vibration Monitoring	3 days	Tue 11/16/21	Thu 11/18/21
Clearing and Grubbing	28 days	Thu 11/16/21	Wed 12/22/21
Vibration Monitoring - Clearing	25 days	Tue 11/16/21	Wed 12/22/21
CAMP Air Monitoring - Clearing	25 days	Tue 11/16/21	Wed 12/22/21
Cannon Mine Pit	3 days	Tue 11/16/21	Thu 11/18/21
Peters Mine Pit	7 days	Fri 11/19/21	Wed 12/1/21
O'Connor Disposal Area	15 days	Thu 12/2/21	Wed 12/22/21
Cannon Mine Pit	34 days	Tue 12/7/21	Mon 1/24/22
Vibration / Settling Monitoring - Cannon Mine Pit	34 days	Tue 12/7/21	Mon 1/24/22
CAMP Air Monitoring - Cannon Mine Pit	34 days	Tue 12/7/21	Mon 1/24/22
Mobilization Earth Moving Equipment	3 days	Tue 12/7/21	Thu 12/9/21
Protect existing structures	2 days	Wed 12/8/21	Thu 12/9/21
Access Road and Laydown Area Improvements	3 days	Fri 12/10/21	Tue 12/14/21
Van Dunk Lane Cul-de-Sac Temporary Work and Private Resident Materials Cleanup	4 days	Wed 12/15/21	Mon 12/20/21
Waste Pull Back	1 day	Wed 12/15/21	Wed 12/15/21
Clean Fill for Grading	12 days	Thu 12/16/21	Mon 1/3/22
Geotextile (final cover)	3 days	Thu 12/30/21	Mon 1/3/22
18"Final Cover Subsoil	6 days	Tue 1/4/22	Tue 1/11/22
6"Final Cover Topsoil, and Disturbed Area Topsoil	2 days	Wed 1/12/22	Thu 1/13/22
Final Cover Seeding and Vegetation Maintenance	1 day	Fri 1/14/22	Fri 1/14/22
Van Dunk Lane Restoration - Complete	3 days	Fri 1/14/22	Tue 1/18/22
Boulders - Access Control and Rattlesnake Habitat	4 days	Wed 1/19/22	Mon 1/24/22
Permanent Fence and Gates	4 days	Wed 1/19/22	Mon 1/24/22

*Cannon Mine Pit RA begins first. Schedule for PMP and OCDA will be posted.